

Keri Burchard-Juarez August 10, 2020

Seattle Public Utilities



- Capital projects continuing to move forward as normal.
- Contractors maintaining required health and safety standards on site. Generally good compliance with enhanced PPE requirements.
- Contractors required to report any exposures or positive tests. Only one exposure reported – contractor handled appropriately.

- Q2 accomplishment rate = 70.1% impacted by slow-downs related to Covid-19 response
- Expected end-of-year accomplishment rate
 = 86.8% recovery anticipated due to some construction projects catching up
- Accomplishment rate could still be impacted by SDOT funding cuts/delays